

Restoration of the Alne Verges – outstanding work (in order of timescale). APC = Alne Parish Council

	<u>What?</u>	<u>When?</u>
1	Chamfering of sharp edges where setts meet kerbs	Done.
2	Various loose setts throughout	Done, unless anyone can advise differently. <i>Ouseburn House</i> is a problem. APC to check with owner what is possible.
3	Invoice and payment	APC to discuss 18-Jul.
4	Footpath outside The Firs and Hawthorn House is lower than road. Sandbags still in place.	NYCC to examine drainage w/c 23-Jul. If possible, NYCC will insert new gully and resurface back to the footpath. Also examine two blocked gulleys in the footpath outside York Cottage.
5	Topsoil and seed	NYCC to do in early September. Rake and seed. Include removal of any rubble and large stones. Poor clay in some sections (e.g. Alne Croft and east) needs replacing. Include repair to grass damage on Mitchell Lane corner. APC will try to get the old pond area strimmed back one metre from the road.
6	Finishing on driveways on the house side of the new setts	Steve Mason said that a 0.5m width of tarmac would be laid, but this is not practical in most areas. Discussions ongoing on a longer-term solution.
7	Dropped kerbs on Mitchell Lane	Part of the contract. But will only be done with driveways, see (6) above.
8	Final tarmac surface	Present tarmac is a binder layer only. Surface dressing in 2019/20.