



Annual Service Schedule

Works must be carried out at a Go-Pods dealership or NCC approved workshop in accordance with the warranty terms & conditions

Workshop name and address:

Customer:

Go-Pod Year:

VIN:

CHASSIS & RUNNING GEAR

	OK		
Coupling head and safety catch - check wear/damage & lubricate	<input type="checkbox"/>		
Breakaway cable & clip - check condition & routed correctly	<input type="checkbox"/>		
Drawbar - check integrity & signs of corrosion	<input type="checkbox"/>		
Jockey wheel - check condition, operation & lubricate	<input type="checkbox"/>		
Chassis - check condition and security of assemblies	<input type="checkbox"/>		
Chassis to body - check security	<input type="checkbox"/>		
Corner steadies - check operation & lubricate	<input type="checkbox"/>		
Wheels - check for damage/distortion	<input type="checkbox"/>		
Tyres - assess age and advise replacement if over 5 years	<input type="checkbox"/>		
Tyres - check condition & wear pattern	<input type="checkbox"/>		
Check and record tyre tread depths	<table border="1"><tr><td>L</td><td>R</td></tr></table>	L	R
L	R		
Check and record tyre pressures	<table border="1"><tr><td>L</td><td>R</td></tr></table>	L	R
L	R		
Suspension assemblies (where applicable) check operation	<input type="checkbox"/>		
Remove brake drums - clean & check bearings and seals	<input type="checkbox"/>		
Brake shoes - clean & check condition of linings	<input type="checkbox"/>		
Brake rods, cables & supports - check operation, lubricate & adjust	<input type="checkbox"/>		
Refit wheels & torque (88NM standard/128NM alloys)	<input type="checkbox"/>		
Handbrake mechanism - check operation & lubricate	<input type="checkbox"/>		

VENTILATION

	OK
Side wall vents - check operation & free flow of air	<input type="checkbox"/>
Pop-top canvas - check condition of mesh vents & operation of zipper	<input type="checkbox"/>

12V ELECTRICS

	OK
Towing electrics plugs/cables - check condition & test	<input type="checkbox"/>
Road lights & reflectors - check condition and operation	<input type="checkbox"/>
Refrigerator - check operation	<input type="checkbox"/>
Internal & external 12V lighting - check operation	<input type="checkbox"/>
Leisure battery - check operation & security	<input type="checkbox"/>
Wiring earths & fuses - inspection condition & correct fuse rating	<input type="checkbox"/>

MAINS ELECTRICS

	OK
Inlet plug, earth bonding & RCD operation - check	<input type="checkbox"/>
Outlets & permanent connections - visual & functional check	<input type="checkbox"/>

BODYWORK

	OK
Gel coat - check for signs of damage & oxidation	<input type="checkbox"/>
Fibreglass - check structural integrity & signs of water ingress/mould	<input type="checkbox"/>
Locks & hinges - door & front locker - check operation & lubricate	<input type="checkbox"/>
External fittings (e.g front locker) - check security & seal	<input type="checkbox"/>
Underflooring - visual inspection & check seal around edges	<input type="checkbox"/>
Grab handles - check condition & security	<input type="checkbox"/>
External window seals - front, side & door - check integrity	<input type="checkbox"/>
Side wall vents - check sealant integrity & reseal as necessary with Sikaflex 522	<input type="checkbox"/>

WATER SYSTEM

	OK
Water pump - test operation & flow rate	<input type="checkbox"/>
Taps, valves & pipes - check condition and operation	<input type="checkbox"/>
Drain down - winter only	<input type="checkbox"/>

FIRE SAFETY

	OK
DIY additions - check operation & safety	<input type="checkbox"/>

SERVICE INFORMATION/ADDITIONAL WORKS CARRIED OUT

Service Engineer: _____ Date of service: _____

Please scan & email completed copies of the annual service schedule to aftersales@go-pod.com.