

# SERVICE SCHEDULE

## GOING GO-PODS MODELS

Customer Name: \_\_\_\_\_

Address: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Tel: \_\_\_\_\_

Email: \_\_\_\_\_

Go-Pod Model: \_\_\_\_\_

Service Date: \_\_\_\_\_

Chassis Number: \_\_\_\_\_

Workshops official stamp and address:

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Services must be carried out in NCC approved workshops only.

All warranty work to be undertaken by Red Lion Caravans Ltd., only.

Red Lion Caravans Ltd.,  
300 Southport Road, Scarisbrick, Southport, Lancs, PR8 5LF. T: 01704 889973.

### Damp Reading Guidance:

Due to the compact size of the Go-Pod, please ensure it is kept well ventilated at all times.

Reading	Action
0 - 15%	Normal.
16 - 30%	Continue to monitor and re-check at next service.
30% +	Further inspection recommended.

## GO-POD STANDARD MODEL. SERVICE SCHEDULE.

---

• EXTERNAL:

- BODYWORK CHECK
- DRAWBAR & CHASSIS CHECK
- HITCH LOCK CHECK INC GATOR CONDITION & LUBRICATION
- WHEEL & TYRE CHECK, PRESSURES, TREAD, VALVES - REPLACE OVER 7 YRS
- REMOVE WHEELS, CHECK BRAKES & DRUMS. LUBRICATE MECHANISM
- SPARE WHEEL CARRIER & TYRE PRESSURE CHECK + LUBRICATE
- WINDOW, VENT AND EXTERNAL SOCKET SEALS
- NUMBER PLATE LEGIBILITY
- GRAB HANDLES CHECK FIXING & SEAL
- POP-TOP OPERATION, LUBRICATE & INTEGRITY CHECK
- SOLAR PANEL CHECK
- ROAD LIGHTS & REFLECTORS CONDITION & OPERATION
- JOCKEY WHEEL CONDITION, OPERATION & LUBRICATION
- CHECK AND LUBRICATE HANDBRAKE MECHANISM
- BREAKAWAY & CLIP INTEGRITY
- STABILISER LEGS CHECK & LUBRICATE

• ELECTRICS:

- FAN HEATER CHECK (IF FITTED)
- BATTERY CONDITION AND COMPARTMENT
- 12n, 12s/13 PIN PLUGS, CABLES, CONDITION & TEST
- RCD UNIT CHECK OPERATION & TEST MCB'S
- CHARGER CHECK AND BATTERY CONNECTIONS
- EARTH BONDING - RESISTANCE CHECK

• GAS:

- GAS REGULATOR, HOSE, CYLINDER & LEAK CHECK
- BLOWN AIR HEATING CHECK (IF FITTED)
- WATER HEATER OPERATION (IF FITTED)
- CHECK GAS DISPERSAL VENTS CLEAR

• INTERNAL:

- WATER PUMP & SWITCH CHECK
- FURNITURE AND CONDITION
- BLINDS & FLY SCREENS
- CARRY OUT DAMP TEST
- VENT CHECKS FOR FREE FLOW OF AIR
- FLOOR CHECK
- DOOR & WINDOW OPERATION, CATCHES, STAYS & LOCKS
- FIRE EXTINGUISHER CHECK IF FITTED
- FRIDGE OPERATION

• NOTES & OBSERVATIONS: